

CONSTRUCTION SEQUENCE

THE CONSTRUCTION SEQUENCE PROVIDES THE OWNER AND CONTRACTOR WITH A RECOMMENDED ORDER OF CONSTRUCTION THAT WILL MINIMIZE EROSION AND TRANSPORT OF SOIL SEDIMENTS. IT IS NOT INTENDED TO PRESCRIBE DEFINITE CONSTRUCTION METHODS BUT BE USED AS A GENERAL GUIDE. EACH OF THE FOLLOWING OBJECTIVES SHALL BE CONSIDERED AS AN INTEGRAL PART OF THE PROJECT DESIGN MODIFICATIONS TO THE STANDARD SPECIFICATIONS FOR HIGHWAYS AND BRIDGES. THE SEQUENCE OF CONSTRUCTION SHALL BE DETERMINED BY THE ENGINEER AND APPROVED BY THE OWNER. THE OVERALL INTENT IS TO MINIMIZE THE ENVIRONMENTAL IMPACT OF THE CONSTRUCTION PROCESS.

GENERAL TIMELINE
START OF CONSTRUCTION: JULY 15-31, 2012
END OF CONSTRUCTION: SEPTEMBER 15-30, 2012

ALL CONSTRUCTION SHALL COMPLY WITH THE "MASSACHUSETTS STORM WATER HANDBOOK".

A. PRIOR TO THE START OF ANY ACTIVITY, IT IS THE RESPONSIBILITY OF THE SITE DEVELOPER (OR OWNER) TO OBTAIN A NOTICE OF INTENT (NOI) FROM THE LOCAL CONSERVATION COMMISSION. THE DEVELOPER (OR OWNER) SHALL PROVIDE TO THE SITE'S GENERAL CONTRACTOR A COPY OF THE NOTICE OF INTENT (NOI). THE SITE'S GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING THE NECESSARY PERMITS OF INTENT (NOI), AND AT ALL TIMES BE IN COMPLIANCE WITH THOSE REQUIREMENTS.

B. SURVEY & PROJECT STAKEOUT.
THE PROJECT SURVEYOR SHALL STAKEOUT THE PHYSICAL LOCATION OF DRAINAGE AREAS, DRAINAGE STRUCTURES, LIMITS OF CLEARING, AND LOCATION OF SEDIMENT CONTROL MEASURES.

C. PRE-CONSTRUCTION MEETING.
PRIOR TO ANY CONSTRUCTION, THE CONTRACTOR SHALL REVIEW ALL PLANS, REPORTS, DOCUMENTS AND PERMITS ASSOCIATED WITH THE PROJECT. THE CONTRACTOR SHALL HAVE MEETING SHALL BE HELD ON THE SITE WITH THE OWNER, CONTRACTOR, DESIGN ENGINEER, AND REPRESENTATIVES OF THE LOCAL CONSERVATION COMMISSION. THE MEETING SHALL BE UNDERSTANDING AMONG THE PARTIES AS TO THE PROPOSED WORK, SCHEDULE OF EVENTS AND RESPONSIBILITIES OF EACH PARTY.

D. ESTABLISH SEDIMENT CONTROL.

ALL SEDIMENT CONTROL MEASURES WITHIN 100 LINEAR FEET OF ANY PROPOSED CONSTRUCTION WORK SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL NOT DISTURB AN AREA LARGER THAN HE IS ABLE TO CONTROL. ALL EXISTING SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED BY THE CONTRACTOR. ANY SILT COLLECTED BY THE DEVICES WILL BE COLLECTED AND PLACED ON THE SITE IN A DESIGNATED FILL AREA OR REMOVED FROM THE SITE. THE DEVICES SHALL BE EVALUATED AND MODIFIED IF NECESSARY TO CONTROL SEDIMENTATION. TOWN ROADS SHALL BE KEPT CLEAR FROM ALL DEBRIS FROM THE SITE CONSTRUCTION PROCESS.

E. VEGETATION AND STUMP REMOVAL.

ALL TREES AND BRUSH SHALL BE REMOVED FROM THE CONSTRUCTION AREA. WHEEL RUTS SHALL BE SMOOTHED AND MULCHED TO MINIMIZE CHANNELING STORMWATER RUNOFF AND EROSION. ALL EXISTING VEGETATION SHALL BE MAINTAINED AND REMOVED FROM THE SITE OR GROUND INTO SMALL CHIPS. ALL CHIP MATERIAL CAN BE USED ON EXPOSED SLOPES FOR EROSION CONTROL.

F. STRIP TOPSOIL.

TOPSOIL SHALL BE REMOVED FROM EACH WORK AREA AND STOCK PILED ON SITE. PILES SHALL BE LOCATED ON A FLAT SURFACE IF POSSIBLE. SEDIMENT CONTROL SHALL BE INSTALLED ON THE DOWN SLOPE EDGE OF EACH PILE TO COLLECT ANY SEDIMENT RUNOFF. IF PILES ARE TO BE LEFT FOR AN EXTENDED PERIOD (30 DAYS), THEY SHALL BE SEEDED AND MULCHED WITH HAY, TO ESTABLISH A QUICK VEGETATED COVER AND MINIMIZE EROSION.

G. CUT & FILL FOR DRAINAGE FACILITIES AND TO SUBGRADE.

ALL STORMWATER DRAINAGE FACILITIES SHALL BE CONSTRUCTED IN THE INITIAL STAGES OF CONSTRUCTION. DRAINAGE FACILITIES SHALL BE CONSTRUCTED TO ADEQUATE DEPTH AND MULCHED TO ACHIEVE STABILIZATION PRIOR TO DIRECTING FLOW TO THESE AREAS. THE CONTRACTOR SHALL MAKE EXCAVATIONS TO A DEPTH ONLY NECESSARY FOR INSTALLATION OF THE PROPOSED PROJECT. OVER EXCAVATING CAN LEAD TO PRODUCTION OF EXCESS MOVEMENT WILL MINIMIZE TEMPORARY STOCKPILING OF FILL. ANY AREAS THAT NEEDED FILL SHALL BE PREPARED FIRST. CUT MATERIAL CAN THEN BE PLACED AND COMPACTED DIRECTLY INTO A FILL ZONE. PILES SHALL BE LOCATED ON A FLAT SURFACE IF POSSIBLE. MULCHING WILL BE TO ESTABLISH A QUICK VEGETATED COVER AND MINIMIZE EROSION. IF NECESSARY, AT THE END OF EACH WORK DAY STORM RUNOFF INTO STAGED HAY BALES. A TEMPORARY SEDIMENT BASIN, LEVEL SPREADER OR BERM OF STONE, GRAVEL, TREES, MEASURES ARE TO BE USED TO PREVENT SEDIMENTATION. SEDIMENTATION MEASURES SHALL BE MONITORED BY THE CONTRACTOR ON A DAILY BASIS TO ENSURE PROPER FUNCTIONING. APPLY WATER TO CONTROL DUST, BUT AVOID OVERWATERING THAT CAN LEAD TO EROSION.

H. SLOPES LOAM, SEED, MULCHED.

EACH SLOPE AREA, ONCE EXPOSED FOR CUT OR FILL, SHALL BE BROUGHT TO GRADE IN THE SHORTEST TIME POSSIBLE. 4 INCHES OF ORGANIC RICH TOPSOIL SHALL BE SPREAD AND SEEDING SHALL BE DONE IMMEDIATELY. SEEDING SHALL BE DONE ACCORDING TO THE TYPE AND RATE CHART PROVIDED BELOW. ON SLOPES GREATER THAN 4:1, OR DURING SPRING OR FALL, THE SEEDD AREAS WILL BE MULCHED WITH HAY.

I. INSTALL GRAVEL SUBGRADE FOR PAVEMENT AND SIDEWALK PATCH AREAS.

THE SUBGRADE SHALL CONSIST OF CRUSHED GRAVEL FREE FROM LOAM AND CLAY TO 95 PERCENT OF DRY DENSITY. THE ENTIRE AREA SHALL BE COMPACTED

J. INSTALL SURFACE PAVEMENT AND CONCRETE SIDEWALK PATCHES.

BITUMINOUS CONCRETE PAVEMENT SHALL BE INSTALLED AT THE SAME THICKNESS AS THE EXISTING PAVEMENT. PAVEMENT SHALL BE COMPACTED TO MATCH THE SUBGRADING PAVEMENT LEVEL. THE CONCRETE SIDEWALK SHALL BE CONSTRUCTED WITH 3000 PSI EACH COURSE. THE CONCRETE SHALL BE SEEDD IMMEDIATELY. SEEDING SHALL BE DONE ACCORDING TO THE TYPE AND RATE CHART PROVIDED BELOW. ON SLOPES GREATER THAN 4:1, OR DURING SPRING OR FALL, THE SEEDD AREAS WILL BE MULCHED WITH HAY.

K. FINISH GRADE, LOAM & SEED.

ALL SLOPES GREATER THAN 3 TO 1 WILL BE MULCHED WITH WOOD CHIPS, HAY OR WITH JUTE OR FIBROUS MATTING FOR EROSION CONTROL. IF THE SEEDING FAILS TO GROW, IT MAY NEED TO BE RE-ESTABLISHED TO PROVIDE ADEQUATE SOIL STABILIZATION PROTECTION. MULCHING WILL BE TO ESTABLISH A QUICK VEGETATED COVER AND MINIMIZE EROSION. AND SELECT THE PROPER SEED MIXTURE. HAY WAS EXPOSED AREAS SHALL BE COVERED WITH A 4 INCH LAYER OF ORGANIC RICH TOPSOIL. ALL STONES LARGER THAN 4 INCHES AND TRASH SHOULD BE REMOVED. THE SEEDD MUST BE LEFT REASONABLY FIRM AND IN A SEMI-SMOOTH CONDITION.


L. UPON COMPLETION OF CONSTRUCTION, THE CONTRACTOR (OR OWNER) SHALL NOTIFY THE DESIGN ENGINEER TO MEASURE AND PREPARE AN AS-BUILT PLAN. THE AS-BUILT PLAN SHALL BE PROVIDED TO LOCAL CONSERVATION COMMISSION, AS REQUIRED TO COMPLETE THE CERTIFICATION OF COMPLIANCE WITH THE ISSUED NOTICE-OF-INTENT.

SEEDING SHALL BE DONE WHEN WEATHER CONDITIONS ARE FAVORABLE, BETWEEN APRIL 1 THROUGH OCT. 15. SEED SHALL BE SOWN AT THE FOLLOWING MIXTURE AND RATE, ON A CALM DAY, BY HAND OR MACHINE.

PERMANENT SEED TYPE	APPLICATION RATE
ORCHARD RED FESCUE	50.00 LBS/ACRE
PERENNIAL RYEGRASS	30.00 LBS/ACRE
KENTUCKY 31 FESCUE	30.25 LBS/ACRE
WHITE CLOVER	12.50 LBS/ACRE
TOTAL	123.00 LBS/ACRE





MINI MANHOLE DETAIL
BY SHEA CONCRETE PRODUCTL N.T.S.

1. CONCRETE COMPRESSIVE STRENGTH – 5000 PSI @ 28 DAYS.
2. DESIGNED FOR H-20 LOADING



MINI CATCH BASIN DETAIL
BY SHEA CONCRETE PRODUCTL N.T.S.

1. CONCRETE COMPRESSIVE STRENGTH – 5000 PSI @ 28 DAYS.
2. DESIGNED FOR H-20 LOADING



Maintenance Requirements:

Filtersock Siltsoxx should be regularly inspected to make sure they hold their shape and are producing adequate flow through. If ponding becomes excessive, and sediment reaches the top of the Sox, additional Sox should be added in the areas without disturbance of soil or collected sediment.

When construction is completed on site, the Sox may be dispersed with a loader, rake, bulldozer or other device to be incorporated in the soil or left on top of the soil for final seeding to occur. The mesh netting material will be collected and disposed of in normal trash container or removed by the Contractor. In cases where biodegradable or photodegradable products are used, they may be left on site at the direction of the engineer.

1. The Contractor shall maintain the Siltsoxx in a functional condition at all times and it shall be routinely inspected
2. Where the Sox requires repair, it will be routinely repaired
3. The contractor shall remove sediment collected at the base of the Sox when they reach 1/2 of the exposed height of the Sox, or as directed by the Engineer. Alternatively, rather than create a soil disrupting activity, the engineer may call for additional Sox to be added at areas of high sedimentation, placed immediately on top of the existing sediment laden Siltsoxx.
4. The Siltsoxx will be dispersed on site when no longer required, as determined by the Engineer.

SEDIMENT CONTROL
COMPOST FILTER SOCK DETAIL
N.T.S.

DRAINAGE IMPROVEMENT PLAN
TAX MAP 52 - LOT 5
91 HIGH STREET
AMESBURY, MA

OWNER/APPLICANT: ALKIM, LLC
91 HIGH STREET
AMESBURY, MA 01913

DESIGN BY: Civil Construction Management Inc.
8 Merrimack Road, Box 475
Newton, NH 03858
Tel (603) 382-7650

Sheet:



DENNIS G. QUINTAL, P.E.
AUGUST 17, 2021

DESIGNED BY: D. QUINTAL, P.E. DATE: JULY 2021

2