

12/10/2021

11:00 AM

12:00 AM

32°F - 50°F

Friday

No

Dry

Still



FIELD REPORT #25

Date:

Day:

Temp:

Wind:

Time In:

Time Out:

Precipitation:

Humidity:

Project: Amesbury Sports Park

12-14 South Hunt Road, Amesbury, MA

TEC Project #: T1150

Location:

Client: City of Amesbury

Addressed To: Pascal Rettig, Planning Board Chair

Contractor: Delucia Construction

Checked-In With: Trevor Smith, Global Development

Purpose of Visit: Site Inspection

CONSTRUCTION ACTIVITIES:

No on-going site work activities.

OBSERVATIONS:

Evidence that earthwork activities occurred on top of hill. Global Development's Trevor Smith advised TEC that the excavation on top of the hill was to prepare for diversion of water from apex of hill to water retention area located at the base of the hill. Intention was to compact earth and establish erosion controls (hay matting), but work had to stop at the discretion of the City of Amesbury. Additional excavation done in proposed retention area at base of hill. Stop work order on proposed athletic field being upheld; currently being used as a staging area. As built plan shows retaining wall at south end of proposed athletic field was constructed within a wetland, picture shown below. TEC was not able to find wetland flags in the field at time of inspection. Pink flags (unlabeled) were visible, but it is unclear if the flags delineate the wetlands at the site. Additionally, it appears that approximately 10-feet of grading was performed in front of the retaining wall. TEC estimates that wetland impacts are approximately 1,500 square feet based on location of retaining wall and 10-foot wide strip of graded area. Erosion and sediment control measures appear to be in adequate condition.

•	ling was performed in front of the retaining wall. TEC ocation of retaining wall and 10-foot wide strip of grandition.		
ACTION ITEMS	:		
None.			
	Inspection Performed by: Patrick Hanlon	Title: Construction Inspector	



PHOTO LOG



Figure 1: Earthwork activities at top of hill



Figure 3: Staging area on proposed athletic field



Figure 5: South side of proposed athletic field




Figure 2: Earthwork activities at top of hill



Figure 4: Excavating retention basin at toe of hill



Figure 6: South side of proposed athletic field



AMESBURY SPORTS

12-14 SOUTH HUNT ROAD

GLOBAL PROPERTY
DEVELOPERS CORPORATION


GLOBAL PROPERTY DEVELOPERS CORPORATION

Weston & Sampson

Weston & Sampson Engineers, Inc 55 Walkers Brook Dr, Suite 100, Reading, MA 01960 978.532.1900 800.SAMPSON

 3 (3) (3) (3) (3) (3) (3) (3) (4) (4) (4) (4) (4) (4) (4) (4) (4) (4

No.	Date	Description
1	10/16/20	PER PEER REVIEW
2	12/21/20	PER PEER REVIEW
3	01/15/21	PER PEER REVIEW
4	02/10/21	PER PEER REVIEW
5	02/15/21	PER PEER REVIEW
6	04/23/21	PER PEER REVIEW
7	06/23/21	PER PEER REVIEW



COPYRIGHT © 2021 BY WESTON & SAMPSON EXCLUSIVE USE OF THE CLIENT & PROJECT NAME LISTED ON THIS DRAWING ONLY. REPRODUCTION, RELEASE OF UTILIZATION OF THE DRAWING CONTENT BY OTHER CLIENTS / FIRMS AND ON OTHER PROJECTS IS PROHIBITED BY LAY.

CONSTRUCTION

Scale:	AS SHOWN
	6.86% 575266. (1977) 6.48%
Date:	AUGUST 17, 2020
Drawn By:	AKG
Reviewed By:	JIP
Approved By:	J I P
W&S Project No.:	2190336
W&S File No.:	

LAYOUT & MATERIALS PLAN